

STANDARD FORM NO. 64

~~SECRET~~*Office Memorandum* • UNITED STATES GOVERNMENT

TO : Chief of Logistics

DATE: 10 December 1953

FROM : Chief, Real Estate & Construction Division

SUBJECT: Weekly Activity Report

1. General:

a. Preparation of Agency Regulations: (Continued item)

All Real Estate & Construction regulations have been completed and forwarded to the Logistics Regulation Development Committee for forwarding to [redacted] Office. Action complete.

STAT

b. [redacted]

50X1

c. Rental Rates for [redacted] (Continued item) No change - 5 Nov.

2. Projects and studies in process:a. Construction and Utilities:-

(1) Project [redacted] Commo: (Continued item)

(a) Sewer Systems Revisions:- Final acceptance pending.

(2) FBIS, West Coast Bureau, Santa Rosa, Calif.:- (Continued item)

(a) Building construction contract: Letter forwarded to contractor expressing extreme dissatisfaction with items causing delay of completion date. Copy of above letter forwarded to bonding company involved for their information.

(b) Antenna and power line contract: Progress continues - 97% complete.

(c) Construction of perimeter fence: Progress continues, 25% complete.

(3) Project [redacted] Training:- (Continued item) No change - 19 Nov.

50.82

50X1

- 2 -

50X1

(4) Project [] Training:- (Continued item)

- (a) Final payment for AE Contract: No indication from AE contractor as to acceptance or exceptions to be taken of auditors' report by them. AE has 30 days from 4 Dec. to indicate exceptions.
- (b) Appraisal of houses in order to establish fair rentals:- No change 22 Oct.
- (c) Administrative Plan for Purchasing Houses:- No change - 3 Dec. 1953.

50X1

(5) Project [] WE Supply Base:- (Continued item)
No change - 19 Nov.

50X1

(6) [] - (Continued item)

- (a) Water Supply Systems, [] - Water tank erection 75% complete. 50X1
- (b) Alterations to electrical systems at [] 50X1
[]. Preparation of estimate of purchase price for poles (telephone and power company) and power lines being prepared. This is a change in plans for [] and will perhaps require additions to the previously approved funds for electrical revisions at [] 50X1
- (c) Building for Record Center at [] General Services:- No change - 3 Dec. 1953. 50X1
- (d) Commo Laboratory:- Construction continuing - 96% complete. OC scheduled to move 1 Jan.

50X1

50X1

(7) [] (Continued item):-

(a)

50X1

- (b) Commo Station:- No change - 3 Dec. 1953.

(8) Expansion of Support Base, [] FE Div.:- (Continued item) No change. Division Representative's TDY extension approved and cable being forwarded to Field indicating reasons for extension, i.e. receipt of report at Headquarters. 50X1

50X1

- 3 -

50X1

- (9) [] additional items of work costing \$145,080.56:- (continued item)

(a) Bid opening delayed at request of majority of bidders, now scheduled for 15 Dec.

- (10) FBIS Dependent Houses, Okinawa:- (Continued item) No change 12 Nov.

50X1

- (11) Extension to power plants and transmitter space and provision of water supply system, Commo, [] 50X1
[] - (Continued item) No change - 3 Dec. 1953
Awaiting receipt of drawings and specifications.

50X1

- (12) [] Commo:- (Continued item) No change 3 Dec. 1953.

50X1

- (13) Installation of cable and insulation of prefabricated building, [] Commo:- Contract has been delivered to contractor for execution.

50X1

- (14) Project [], WH Div. (Continued item):- Division (WH) representative is presently visiting site.. He is expected back Monday with report as to what action will be required.

CONFIDENTIAL

SECRET

50X1

~~SECRET~~

50X1

- 4 -

b. Real Estate:-

(1) Use of four acres of land at [REDACTED] (Commo):- (Continued item - 13 August) No change. 50X1

(2) Office space for [REDACTED] (Continued item) :- 50X1

50X1

Contact Division reports that suite of 3120 sq. ft. available in [REDACTED] Field requested to inquire into availability of smaller suite.

(3) Maintenance of Microwave Towers:- (Continued)

50X1

(a) [REDACTED] :- (Continued item - 12 November) No change.

(b) [REDACTED] (Continued item - 5 November) No change.

(c) [REDACTED] (Continued item - 5 November) No change.

50X1

(4) Purchase of House at [REDACTED] - (Continued item)

50X1

(5) Maritime Facilities for SR Division:- (Continued item - 5 November 1953) No change.

(6) Termination of Lease in [REDACTED] on a small 1-room office:- (Continued item) 50X1

Space reported rented by Case Officer. No further action to be taken by this Division.

(7) Housing Facilities for Project NSCD-123:- (Continued item - 12 November) No change.

50X1

(8) Power lines, [REDACTED] - (Continued item)

50X1

Have received word that a proposed plan meets with approval [REDACTED]

Have cabled field to dispatch details of agreement so that approval may be given.

50X1

CONFIDENTIAL

SECRET

50X1

CONFIDENTIAL

- (9) Extension of Memorandum of Agreement for [REDACTED], TSS:-
(Continued item - 3 December) No change. 50X1

- (10) TWX Circuit Between Washington and [REDACTED] - (New item)
50X1

50X1 Commo request for TWX circuit between Washington and
[REDACTED], discussed with A.T.T. who agreed to
make facilities available by 15 December 1953. Contract
being prepared. ✓

3. Other Items of Interest:-- None.

50X1

4. Special Problems:-- [REDACTED]

STAT

CONFIDENTIAL

CONFIDENTIAL

SECRET

50X1